	2nc	l Quarter AMATS FFY12 Proj	ect Obliga	tion Report /	Administrative Modification Table to Policy Committee REQUIRED +/- 10%					
ADOT/PF Project #	TIP#	Projects	Current Project Phase	2010 - 2013 TIP Amendment #3 (TAC Draft Jan 12, 2012)	Obligated/ Deobligated thru 3/30/12	Additional anticipated FFY 2012 obligation	Anticipated delivery of obligation request to FHWA	Remarks		
Projects Receiving AMATS Allocations										
		Table 3. Roadway Improvements								
55027	G-1	Victor Road Reconstruction	Design & ROW	\$0	\$0	\$0		See state funding in General Funded projects table		
53933 51920	G-2	Huffman Rd Reconstruction, Old Seward Highway to Pintail	Utilities & Construction	\$0	\$2,598,608	\$0		Construction and utility relocation overruns		
53943	G-3	Eagle River Road Rehab	ROW, Utilities & Construction	\$8,961,000	\$0	\$8,961,000	April / July	Anticipate additional obligation of \$18,540,000 A/C from FFY 13		
52515 - D 50946-C	G-4	Old Glenn Highway Rehab, Eagle River - Fire Lake to Peters Creek	Utilities & Construction	\$0	\$270,100	\$0		Construction overruns		
53935 53804	G-5	O'Malley Road Reconstruction	Design & ROW	\$1,000,000	\$0	\$1,000,000	August	See additional state funding in General Funded projects table		
58488	G-6	Fireweed Lane Reconstruction		\$0	\$0	\$0				
53801 53481		Pavement Replacement Program	All	\$12,300,000	\$0	\$12,300,000	July	Dimond Blvd resurfacing construction		
58544	1	Glenn Hwy to Seward Hwy Recon Study (H2H)		\$0	\$0	\$0				
50898 51030	2	Dowling Road Extension West/Reconstruction (Minnesota Drive to Old Seward Hwy)		\$0	\$0	(\$3,862,827)	In process	Reduce funding to reflect as-awarded bid		
TBA	3	Lake Otis Parkway Reconstruction (Northern Lights Blvd- Debarr)		\$0	\$0	\$0				
51838	4	Northern Access to Univ-Medical District Reconnaissance Study		\$0	\$0	\$0				
53986 55138	5	Spenard Rd: Fireweed to Minnesota and Hillcrest Drive to Minnesota Drive On-Ramp	Design	\$0	\$0	\$0				
54149 52533	6	Safety Improvement Program (Traffic Count Support)	Programming	\$460,000	\$310,000	\$100,000	In process			
53942	7	Abbott Road Rehabilitation(Lake Otis-Birch)	Design	\$2,500,000	\$0	\$2,500,000	July			
TBA	8	"C" Street, Phase IV, ARRC Crossing		\$0	\$0	\$0				
53945	9	Eklutna River Bridge Rehabilitation/Replacement at Old Glenn Highway		\$0	\$0	\$0				
TBA	10	South Anchorage Hillside Intersection Study	Planning	\$500,000	\$0	\$500,000	TBD			
TBA	11	Driftwood Bay Drive Study	Planning	\$150,000	\$0	\$150,000	TBD			
TBA	12	Regional Household Travel Study	Planning	\$500,000	\$0	\$500,000	TBD			

	2nc	l Quarter AMATS FFY12 Proj	ect Obliga	tion Report /	Administrati	ve Modificati	on Table to	Policy Committee REQUIRED +/- 10%
ADOT/PF Project #	TIP#	Projects	Current Project Phase	2010 - 2013 TIP Amendment #3 (TAC Draft Jan 12, 2012)	Obligated/ Deobligated thru 3/30/12	Additional anticipated FFY 2012 obligation	Anticipated delivery of obligation request to FHWA	Remarks
Previously	/ Program	med Roadway Projects Utilizing FFY 2012 funding / Deobligations						
51018		Arctic Blvd, Raspberry to Dimond	Completed	\$0	(\$605,546)	\$0		Closed project
56508		Eagle River Hiland Drive Connection	Completed	\$0	(\$15,639)	\$0		Closed project
57143		Camp Gorsuch Road (TCSP)	Completed	\$0	(\$10,493)	\$0		Closed project
		Roadway Total		<u>\$26,371,000</u>	<u>\$2,547,030</u>	<u>\$22,148,173</u>	\$24,695,203	Total anticipated obligation FFY2012
		Table 4 Transportation Enhancements						
	ı	Table 4. Transportation Enhancements	Likiliki o o O		T			
55066		Chester Creek Trail Connection	Utilities & Construction	\$0	\$0	\$0		
53677 56530	G-1	Muldoon Road Landscaping & Pedestrian Improvements	Construction	\$853,000	\$0	(\$275,050)		Reduce funding to reflect as-awarded bid
55659	G-2	Glenn Highway Trail Rehab	Utilities & Construction	\$5,100,000	\$0	\$6,340,000	April	Anticipated obligation increased due to updated engineer's estimate
53621		Anchorage Areawide Trails Rehab	Design	\$100,000	\$0	\$100,000	April	Fish Creek Estuary improvements
53619	1	Bicycle Plan Project Implementation	Design	\$65,000	\$0	\$65,000	July	Arctic Blvd bike lanes
53620	2	Pedestrian Plan Project Implementation	Design	\$0	\$0	\$0		
55715	3	Eagle River Greenbelt Access and Pathway		\$0	\$0	\$0		
TBA	4	Campbell Creek Trail Grade Separation		\$0	\$0	\$0		
Previously P	Previously Programmed Enhancement Projects Utilizing FFY 2011 funding / Deobligations							
52499		Ship Creek Trail	Completed	\$0	(\$232,763)	\$0		Closed project
52519		Business Blvd Area Ped Safety Improvements	Completed	<u>\$0</u>	<u>(\$522,158)</u>	<u>\$0</u>		Closed project
		Enhancement Total		<u>\$6,118,000</u>	<u>(\$754,921)</u>	\$6,229,950	\$5,475,029	Total anticipated obligation FFY2012
		Table 5. Congestion Mitigation Air Quality						
		SIP-Mandated Projects and Programs						
53408 53409	1	Anchorage Rideshare/Transit Marketing	Programming	\$720,000	\$720,000	\$0		
TBA	2	Air Quality Public & Business Ed	Programming	\$300,000	\$300,000	\$0		
		Section Totals	;	<u>\$1,020,000</u>	\$1,020,000	<u>\$0</u>		
	1		I					1

2nd Quarter -- AMATS FFY12 Project Obligation Report / Administrative Modification Table to Policy Committee -- REQUIRED +/- 10%

ADOT/PF Project #	TIP#	Projects	Current Project Phase	2010 - 2013 TIP Amendment #3 (TAC Draft Jan 12, 2012)	Obligated/ Deobligated thru 3/30/12	Additional anticipated FFY 2012 obligation	Anticipated delivery of obligation request to FHWA	Remarks
		Studies and Plans						
TBA	1	Anchorage Regional ITS Architecture Update	Plan	\$0	\$0	\$0		
52525	2	Consolidated Municipality of Anchorage LRTP	Plan	\$0	\$0	\$0		
		Section Totals		<u>\$0</u>	<u>\$0</u>	<u>\$0</u>		
		Programs						
TBA	1	Arterial Roadway Dust Control	Implementation	\$200,000	\$0	\$200,000	July	
TBA	2	Traffic Control Signalization	Programming	\$350,000	\$0	\$350,000	May	
TBA	3	Transit Stop Enhancement Program	Programming	\$0	\$0	\$0		
TBA		Bus Stop Improvements		\$200,000	\$0	\$200,000		FTA Transfer
		Section Totals		<u>\$750,000</u>	<u>\$0</u>	<u>\$750,000</u>		
		Projects						
n/a	1	Transit Fleet Expansion/Replacement	Purchase	\$2,050,000	\$0	\$2,050,000		FTA Transfer
TBA	2	Transit Centers/Facilities		\$0	\$0	\$0		
		Section Totals		<u>\$2,050,000</u>	<u>\$0</u>	<u>\$2,050,000</u>		
Previously Programmed Enhancement Projects Utilizing FFY 2011 funding / Deobligations								
53205		High Priority Transportation Corridor Prototype Plan	Completed	\$0	(\$22,733)	\$0		Closed project
Various		Various CMAQ projects	Completed	<u>\$0</u>	<u>(\$25,518)</u>	<u>\$0</u>	Various	Released excess funding/closed projects
		CMAQ		\$3,820,000	\$971,749	\$2,800,000	\$3,771,749	Total anticipated obligation FFY2012

	2nd	Quarter AMATS FFY12 Proj	ect Obliga	tion Report /	Administrati	ve Modificati	on Table to	Policy Committee REQUIRED +/- 10%	
ADOT/PF Project #	TIP#	Projects	Current Project Phase	2010 - 2013 TIP Amendment #3 (TAC Draft Jan 12, 2012)	Obligated/ Deobligated thru 3/30/12	Additional anticipated FFY 2012 obligation	Anticipated delivery of obligation request to FHWA	Remarks	
		TOTALS							
		CMAQ		\$3,820,000	\$971,749	\$2,800,000	\$3,771,749	Total anticipated obligation FFY2012	
		Roadway		\$26,371,000	\$2,547,030	\$22,148,173	\$24,695,203	Total anticipated obligation FFY2012	
		Enhancement		<u>\$6,118,000</u>	(\$754,921)	\$6,229,950	\$5,475,029	Total anticipated obligation FFY2012	
		Adjustment							
		TOTAL AMATS ALLOCATION		\$36,309,000	\$2,763,858	\$31,178,123	\$33,941,981	Total anticipated obligation FFY2012	
Difference	Difference between anticipated needs and TIP in dollars and percent			<u>(2,367,019)</u>		-6.52%		Required to be within +/- 10% at the end of Second Quarter.	
		Table 6. National Highway System							
51945		Glenn Hwy Rut Repair - Airport Heights to Hiland	Construction	\$0	\$0	\$0		<u>é</u>	
51577	1	Central Region Rut Repairs for Gasline Prep (Glenn Hwy Rut Repair-Eklutna to Parks Hwy & MP 13 Farm Ave Culvert)	Implementation	\$0	\$0	\$0		•	
50816	2	New Seward Highway (Rabbit Creek to 36th)	ROW	\$0	\$0	\$0		Anticipated in FFY 2013	
58544	3	New Seward Highway (Tudor Road to 20th Ave)	Planning & Design	\$0	\$0	\$0			
TBA	4	Glenn Hwy/Muldoon Road-Interchange Imp		\$0	\$0	\$0			
51970	5	Glenn Highway Lighting (Birchwood to Palmer Hay Flats)	Construction	\$0	\$0	\$0			
		NHS Total		<u>\$0</u>	<u>\$0</u>	<u>\$0</u>	\$0	Total anticipated obligation FFY2012	
	General Funded Projects				1		T		
55027	G-1	Victor Road Reconstruction	Construction	\$0	\$7,246,456	\$0		GO Bond funded for construction/utilities	
53935	G-5	O'Malley Road Reconstruction	Design & ROW	\$0	\$2,200,000	\$0		Advance ROW Acquisition, see additional federal funding in table 3	
52334		Glenn Highway Signing-Anchorage to Palmer	Construction	\$0	\$3,835,568	\$0			
59770		Seward Highway, 92nd Ave connector	ROW	\$0	\$6,310,464	\$0			
53433		Debarr Rd Resurfacing	Design	\$0	\$0	\$0		Anticipate construction in FFY13	
		State Only		<u>\$0</u>	<u>\$19,592,488</u>	<u>\$0</u>	\$19,592,488	Total anticipated obligation FFY2012	