

Don Young Port of Alaska Modernization Program

IEUOC Update – September 18, 2025



Agenda

1. Port Projects
2. Port of Alaska Modernization Program Update



Port Projects

Fender Repair Project

Initial Base Contract Amount **\$925,100**

AM 690-2024 ROA to Swalling Construction for T2 and T3 repairs

Change Order 1
Executed for time extension only till December 2025

Change Order 2 **\$293,200**
POL2 Fender repairs AM 578-2025

Current Total Contract Value **\$1,218,300**

Change Order Authority request for \$85,0000

Pending Change Order 3 **\$55,000**
Additional repair to fenders F77-F79 and F68

Total Authorized Contract Amount (After CO3) **\$1,273,300**

Change Order Authority remaining after CO3 : \$30,000



Port Projects Continued

- POL2 Condition Assessment
 - Plan to issue RFP in the next couple of weeks.
 - Goal is to complete condition assessment by end of 2024/early 2025.



PAMP Update

North Extension Stabilization Step 1



- Just completed the marine based dredging.
- Completing shoreline revetment using the stockpile armor rock.
- Still expect project completion in October 2025.




Terminal 1 Construction

- Met with MARAD Environmental reviewers on September 16.
- Expect Final MARAD EA completed in December.
- MARAD Grant Agreement to be completed shortly after.
- Sitework begins in 2026.
- Off-site inspections occurring for piling.



Terminal 1 Construction




- Working with stakeholders on truck routing, parking and vessel space during construction.



Working with Port Tenants During Construction

- 100 – 150 workers on-site will create congestion.
- Contractor will take over access to designated areas on the Port.



Electrical Substation

- Order of Long lead Material December 2025.
- On-going coordination with Utilities.
- Coordination on-going between TI contractor and Substation contractor.
- Sitework to begin in 2026.



A photograph of a shipyard at dusk. The sky is a mix of purple, pink, and blue. In the foreground, a body of water reflects the lights from the shipyard. Several large cranes are visible, some with 'Matson' written on them. The shipyard is illuminated by various lights, and the surrounding area is covered in snow. The text 'Thank you' is overlaid in the center of the image.

Thank you