## **COSA Checklist**

Legal Description:	Parcel ID:		
If more than 1 well and/or septic system on lot, provide separa	te checklist. Structure served by this system		
A. WELL DATA			
☐ Well log is filed with Onsite (or attached)	Well production at time of testgpm		
Date drilledTotal depthft	Water storage tank volume gallons		
Cased toft	Well disinfected for coliform test? ☐ Yes ☐ No		
☐ Sanitary seal is functioning correctly	☐ Coliform bacteria is Negative		
☐ Wires are properly protected	Nitrate mg/L		
Casing height (above ground)in.	Arsenic ug/L		
Date of flow test for COSA	Collected by		
Static water level at beginning of testft.	Date		
Comments	· · · · · · · · · · · · · · · · · · ·		
B. TANK DATA	C. LIFT STATION		
Measured operating fluid level in septic tank	☐ Required maintenance completed		
Date of pumping	Age of lift station years		
☐ Required maintenance completed, if AWWTS	Lift station material		
Comments:	Comments:		
D. DISPOSAL FIELD DATA			
Which system tested (date installed)	Adequacy test date		
ALL standpipes present per record drawing	Results Pass		
Total measured depth from gradeft (max)	Fluid depth prior to test in		
Measured depth to pipe invert from gradeft (min)	Water added gal		
☐ N/A – pressurized field.	New fluid depth in		
Per record drawings, field is insulated.	Elapsed time min		
Monitor tubes go to bottom of effective.	Final fluid depth in		
If not, state depth into effective	Absorption rate gpd  FIELD STATUS – POST RECOVERY		
Presoaked required if (Required if house vacant or field not used for more	Effective depth (per record drawings) in		
than 30 days prior to date of test)			
Gallons introducedgallonsdate  Any rejuvenation treatment (past 12 months)	Effective depth used in  Effective depth remaining in		
If yes, enter date	Lifective depth remaining III		
ii yes, eiilei dale			
Comments/Deficiencies:			

## **E. SEPARATION DISTANCES**

From Well on Lot to: (Please	enter distar	nces if less than required	(i)			
Septic Tank/Lift Station on Lot		if No ft	Sewer Manhole/Cleanout ≥ 10	0' ☐ Yes	if No	ft
Neighboring Tank ≥ 100'	☐ Yes	if No ft	Sewer Service/Septic Line > 2	5' 🗌 Yes	if No	ft
Disposal Field on Lot ≥ 100'	☐ Yes	if No ft	Holding Tank ≥ 100'	☐ Yes	if No	_ ft
Neighboring Disposal Fields >		if No ft	Animal Containment ≥ 50'  Manure/Animal Excreta Storage		if No	_ ft
Sewer Line/Main ≥ 100'	☐ Yes	if No ft	Wallard// William Exoreta Otorag		if No	ft
	N/A – Ser	ved by Community W	ell (not on lot) or Public Water			
From Septic/Holding Tank a	nd Dispos	sal Field(s) on Lot to	: (Please enter distances if less than	n required)		
Tank to Foundation ≥ 10'	☐ Yes	if No ft	Surface Water > 100'	☐ Yes	if No	_ ft
Field to Foundation ≥ 10'	☐ Yes	if No ft	Wells on Adjacent Lots:			
Tank to Property Line ≥ 5'	☐ Yes	if No ft	Wells ≥ 100'	☐ Yes	if No	_ ft
Field to Property Line ≥ 10'	☐ Yes	if No ft	Community Wells ≥ 200'	☐ Yes	if No	_ ft
Water Main/Service Line ≥ 10'	☐ Yes	if No ft	If tank or field is under driveway comment below			
F. ENGINEER'S COMMENTS	5					
on procedures outlined in supply and/or wastewate	xed hereto the Certif er disposa	o and as of the validati icate of On-Site Syste Il system appears to	ON BY ENGINEER on date shown below, I verify thatems Approval Guidelines, indicate comply with applicable Muntion, unless noted otherwise.	tes that the	e on-site wa	ater
Name of Firm			Phone			
Engineer's Printed Name			Date			

ENGINEER'S
STAMP